



INSPECTION REPORT

Report Issued:	Sep 12, 2022	Inspection Result:	PARTIAL PASS
Permit Number:	SPRAB221014		
Issuance Date:	Aug 16, 2022		
Property Address:	2305 MT WERNER CIR;		
Applicant:	STEAMBOAT SKI & RESORT	CORP	
Contractor:	STEAMBOAT SKI & RESORT	CORP 2305 MT. WERNER	CIR STEAMBOAT SPGS,
	CO 80487 (970) 819-5997		
To construct:	New operator cabin for the Christie Peak Express chair lift. We would propose		
	to complete the foundation this year and use that foundation with the existing		
	operator cabin, then next spring, remove the current LPOA operator cabin,		
	and build a more suitable replace on the now existing foundation.		

On this day we have inspected your construction for **Foundation Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: Foundation walls for Christi Peak operator shack formed to size on Approved Plans. Rebar installed is sized and spaced correctly. 2 Ufers installed. Approved

Corrections:

Sincerely,

Ron Norton Inspector rnorton@co.routt.co.us