



INSPECTION REPORT

Report Issued: Sep 22, 2022

Inspection Result: **PARTIAL PASS**

Permit Number: SPRRN220511

Issuance Date: Jun 16, 2022

Property Address: 2305 MT WERNER CIR;

Applicant: Epic Construction Inc.

Contractor: Epic Construction Inc. 15334 E. Hinsdale Cir., Unit 1D Centennial, CO 80112
(303) 840-8821

To construct: New exterior work to include updated siding, new window and construction of new entry canopies (2). Interior work to include revision to existing floor plan layout and new interior finishes throughout.

On this day we have inspected your construction for **Framing Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: Partial: Roof sheathing completed on newly framed roof and properly fastened. 5/8 Type x drywall installed in storage area and properly fastened. Partial Approved

Corrections:

Sincerely,

Ron Norton
Inspector
rnorton@co.routt.co.us