



DESIGN 2 FUNCTION, LLC

P. O. Box 93368, Albuquerque, N.M. 87199-3368

Info@design2functionllc.com * (505) 823-6481

Architect's Supplemental Instructions

A.S.I. #: 2
Project: Holiday Inn Express & Suites, Steamboat Springs, Colorado
General Contractor: Maurer Construction
Date of Issuance: 5/24/24

The work shall be carried out in accordance with the supplemental information noted below. If there is any change to the Contract Price or Contract Time, the Contractor shall inform the Architect and Owner within 10 days.

Description:

- Change previously added (2) Ext. K/K guest rooms into Staff room Type A.1 (.1 designation is based on the different exterior window assembly).
- Remove staff bathroom from commercial laundry room.
- Rework commercial laundry mop sink, 2 compartment sink and add a trench drain to aid in rinsing PTAC units. Water supply will come from the mop sink via a hose attachment.
- Add an additional receptacle to the King/King room type 2'-0" from the exterior wall to match the location on the opposite wall already shown for the wall mounted light above the chair.
- Adjust VAV mechanical units to match submittal and added electrical duct heaters.
- Adjusted commercial washer/dryer layout to match information from supplier. Includes changes to the concrete pad, drain trough and gas line sizes.

Revised Drawings (51):

01 HIESCO-CS-revised-5-17-24	82 HIESCO-M1.1-revised-5-22-24	110 HIESCO-P6.0-revised-5-22-24
31 HIESCO-A0.1A-revised-5-17-24	83 HIESCO-M2.0-revised-5-22-24	112 HIESCO-P7.1-revised-5-14-24
39 HIESCO-ADA-1-revised-5-17-24	84 HIESCO-M2.1-revised-5-14-24	114 HIESCO-P7.3-revised-5-14-24
43 HIESCO-A1.1-revised-5-17-24	85 HIESCO-M2.2-revised-5-14-24	116 HIESCO-E1.0-revised-5-22-24
44 HIESCO-A1.2-revised-5-17-24	86 HIESCO-M2.3-revised-5-14-24	117 HIESCO-E1.1-revised-5-22-24
45 HIESCO-A1.3-revised-5-17-24	88 HIESCO-M3.1-revised-5-22-24	119 HIESCO-E2.0-revised-5-14-24
46 HIESCO-A1.4-revised-5-17-24	90 HIESCO-M4.1-revised-5-14-24	123 HIESCO-E3.0-revised-5-22-24
48 HIESCO-A1.6-revised-5-17-24	95 HIESCO-P1.1-revised-5-22-24	125 HIESCO-E3.2-revised-5-14-24
54 HIESCO-A3.1-revised-5-17-24	96 HIESCO-P2.0-revised-5-22-24	126 HIESCO-E3.3-revised-5-14-24
56 HIESCO-A3.3-revised-5-17-24	97 HIESCO-P2.1-revised-5-14-24	128 HIESCO-E4.0-revised-5-14-24
57 HIESCO-A3.4-revised-5-17-24	98 HIESCO-P2.2-revised-5-14-24	129 HIESCO-E4.1-revised-5-14-24
58 HIESCO-A3.5-revised-5-17-24	99 HIESCO-P2.3-revised-5-14-24	131 HIESCO-E6.0-revised-5-14-24
59 HIESCO-A3.6-revised-5-17-24	101 HIESCO-P3.0-revised-5-22-24	132 HIESCO-E6.1-revised-5-14-24
60 HIESCO-A3.7-revised-5-17-24	105 HIESCO-P4.0-revised-5-14-24	133 HIESCO-E6.2-revised-5-22-24
61 HIESCO-A3.8-revised-5-17-24	106 HIESCO-P4.1-revised-5-14-24	137 HIESCO-FA2.0-revised-5-14-24
65 HIESCO-A5.1-revised-5-17-24	107 HIESCO-P5.0-revised-5-22-24	141 HIESCO-FA3.0-revised-5-17-24
75 HIESCO-A5.11-revised-5-17-24	108 HIESCO-P5.1-revised-5-22-24	142 HIESCO-FA3.1-revised-5-17-24

Design 2 Function, LLC

Nick A. Pirkel
Principal