



DESIGN 2 FUNCTION, LLC

P. O. Box 93368, Albuquerque, N.M. 87199-3368

Info@design2functionllc.com * (505) 823-6481

Architect's Supplemental Instructions

A.S.I. #: 4
Project: Holiday Inn Express & Suites, Steamboat Springs, Colorado
General Contractor: Maurer Construction
Date of Issuance: 7/15/24

The work shall be carried out in accordance with the supplemental information noted below. If there is any change to the Contract Price or Contract Time, the Contractor shall inform the Architect and Owner within 10 days.

Description:

- a. Removed keyed note #25 from drawings A4.1, A4.2 and A4.3. The draftstopping is not required due to the building be sprinklered in compliance with IBC 903.3.1.1 as noted in the exception listed under 718.3 and 718.4.

Revised Drawings (4):

 62 HIESCO-A4.1-revised-7-15-24		7/15/2024 7:31 AM	PDF Document	922 KB
 63 HIESCO-A4.2-revised-7-15-24		7/15/2024 7:32 AM	PDF Document	762 KB
 64 HIESCO-A4.3-revised-7-15-24		7/15/2024 7:32 AM	PDF Document	713 KB

Design 2 Function, LLC



Nick A. Pirkl
Principal