

NORTHWEST COLORADO CONSULTANTS, INC.

HELICAL SCREW PILE OBSERVATION DATA SHEET

Project : Richey Live-Work Units **Project No.:** 21-12512

Date: 8/16/23

Report No.: 3-HP

Pile No.	Pile Type	Total Length Supplied (ft)	Installation Depth Below Existing Ground Surface (B.E.G.S)	Required Installation Torque (ft.-lbs.)	Observed Installation Torque (ft.-lbs.)	Remarks
28	2 $\frac{7}{8}$ "	47	44 ft	4,444	4,600	8-inch & 10-inch Double Helices
29	2 $\frac{7}{8}$ "	49	44 ft	4,444	5,290	8-inch & 10-inch Double Helices
30	2 $\frac{7}{8}$ "	49	44 ft	4,444	4,820	8-inch & 10-inch Double Helices
31	2 $\frac{7}{8}$ "	49	43 ft	4,444	4,560	8-inch & 10-inch Double Helices
32	2 $\frac{7}{8}$ "	49	43 ft	4,444	4,790	8-inch & 10-inch Double Helices

Notes: