



INSPECTION REPORT

Report Issued: Oct 17, 2024

Inspection Result: PASSED

Permit Number: SPRPL240033

Issuance Date: Jan 10, 2024

Property Address: 2964 VILLAGE DR;

Applicant: CROSS MOUNTAIN PLMB & HEAT

Contractor: CROSS MOUNTAIN PLMB & HEAT P.O. BOX 771905 STEAMBOAT SPGS,, CO
80477 (970) 819-4276

To construct: New construction DWV, water piping, gas piping, and fixture set. South with
Two buildings
2964 Village Dr

On this day we have inspected your construction for **Plumbing Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: DWV and waterlines run to locations on approved plans. All pipes properly supported and protected. DWV test is good at 6psi and all waterlines are good at 60psi.
Approved

Corrections:

Sincerely,

Ron Norton
Inspector
rnorton@co.routt.co.us