



INSPECTION REPORT

Report Issued: Mar 19, 2025

Inspection Result: PASSED

Permit Number: SPRRN241739

Issuance Date: Nov 25, 2024

Property Address: 1920 BRIDGE LN, UNIT:14;

Applicant: Karl Holt

Contractor:

To construct: Resolve violation notice Case #CE20220283 which was creating a new residential dwelling unit on the main floor, and level 2 of this unit.

On this day we have inspected your construction for **Drywall Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: All drywall patching has been done. Required coats of ForceField intumescent have been applied to all walls and ceilings that needed fire rated separation between units. All mil thicknesses have been verified in person with test sections and micrometer. Applicant will upload additional documents for the paint. All fire rated assemblies and fire doors have been complete, a few penetrations still to be fire caulked. Approved.

Corrections:

Sincerely,

Silas Ebbert
Inspector
sebbert@co.routt.co.us