

NORTHWEST COLORADO CONSULTANTS DRILLED PIER OBSERVATION DATA SHEET

Project: Bear Claw Duplex

Project No.: 24-13444

Date: 8/7/25

Report No.: 5-P

Pier No	Pier Dia. (in.)	Depth in Overburden (ft.)	Depth in Bedrock (ft.)	Total Length Drilled (ft.)	Top of Pier Concrete Relative to Excavation Grade (A.E.G)	Condition of Walls	Depth of Water in Hole	Supporting Stratum
45	16"	9 ft	6 ft	15 ft	0	Rough	0	Bedrock
46	16"	9 ft	11 ft	20 ft	0	Rough	0	Bedrock
47	16"	9 ft	11 ft	20 ft	0	Rough	0	Bedrock
48	16"	9 ft	11 ft	20 ft	0	Rough	0	Bedrock
49	16"	9 ft	11 ft	20 ft	0	Rough	0	Bedrock
50	16"	9 ft	11 ft	20 ft	1 ft	Rough	0	Bedrock
51	16"	9 ft	11 ft	20 ft	0	Rough	0	Bedrock
52	16"	9 ft	11 ft	20 ft	0	Rough	1"	Bedrock
53	16"	9 ft	11 ft	20 ft	0	Rough	0	Bedrock
54	16"	9 ft	11 ft	20 ft	0	Rough	0	Bedrock
55	16"	9 ft	10 ft	19 ft	1 ft	Rough	0	Bedrock
56	16"	9 ft	11 ft	20 ft	0	Rough	0	Bedrock
57	16"	1 ft	19 ft	20 ft	0	Rough	0	Bedrock
58	16"	3 ft	17 ft	20 ft	0	Rough	0	Bedrock