## FIRE FLOW REQUIREMENT WORK SHEET

DATE: 4/1/2022	_CONTACT PHONE#:_	505-823-6481
NAME OF PROJECT: Holiday Inn Express		
owner/developer: Gray Stone, LLC		
TOTAL BUILDING SQ.FT: 57,949 Sq. Ft.		
TYPE OF CONSTRUCTION (2015 IBC): Type VA		
OCCUPANCY CLASSIFICATION (2015 IBC): Primarily R1, with some A2, A3, & B		
BUILDING SPRINKLERED/UNSPRINKLERED: Sprinklered per NFPA 13		

FIRE FLOW DEMAND (GPM): 1063 GPM DURATION (HRS): 2 Hrs MIN.# OF HYDRANTS: 1 AVERAGE SPACING (FT.): 500'			
WIIN.# OF HTDRANTS:AVERAGE SPACING (F1.):			
MAX.DISTANCE FROM HYD.TO STREET OR ROAD:			
(Please attach a vicinity map illustrating approx. location & distances to existing fire hydrants.)			
NOTES: Base fire flow is 4,250 GPM. Flow reduced to 25% per Table B105.2			

USE TABLES ON FOLLOWING PAGE TO OBTAIN INFORMATION REQUIRED ABOVE.

QUESTIONS REGARDING THE ABOVE INFORMATION MAY BE DIRECTED TO THE FIRE DEPARTMENT AT 879-8216.





## FIRE FLOW HYDRANT MAP SCALE: 1"=100'-0"

0 20 50 100 200