| | |
|---|---|
| **From:** | Ron Norton |
| **To:** | Todd Carr |
| **Subject:** | FW: 17022 - Bear Claw II - Inspection Checklist |
| **Date:** | Monday, July 22, 2019 2:59:46 PM |
| **Attachments:** | image001.png |

---

**From:** Charlie Roos <croos@anthemstructural.com>
**Sent:** Thursday, July 18, 2019 8:45 AM
**To:** Etienne Miller <etienne@esapc.com>; Ron Norton <rnorton@co.routt.co.us>
**Cc:** Lee W. Fischer <lee@esapc.com>
**Subject:** RE: 17022 - Bear Claw II - Inspection Checklist

One more clarification:

Since the ZIP is not a structural element in this case, the attachment pattern should be the more stringent of the suppliers requirements or the ICC-ES report. For reference the ICC-ES report requires the following attachment patterns:

- 6" at all panel edges
- 12" in the field
- Maximum stud/framing at 24" on center

Let me know if anything else is needed.

**Charlie Roos, P.E.**
*Project Manager*

anthem structural engineers
BOULDER | STEAMBOAT SPRINGS
970-300-3338 x710
www.anthemstructural.com

Steamboat Springs office now open!

---

**From:** Charlie Roos
**Sent:** Thursday, July 18, 2019 8:21 AM
**To:** Etienne Miller <etienne@esapc.com>; rnorton@co.routt.co.us
**Cc:** Lee W. Fischer <lee@esapc.com>
**Subject:** RE: 17022 - Bear Claw II - Inspection Checklist

Etienne/Ron,

I wanted to step in on the blocking comment.

Since the ZIP-R sheathing is not being used as a structural element – strictly a building envelope element – blocking is not required at panel edges per the ICC-ES report ESR-3373 on this product. The attachments only need to be into the existing wall framing.

I hope this clears this up a bit. Let me know if you have any other questions.

Thanks!

**Charlie Roos, P.E.**
*Project Manager*

anthem
structural engineers
BOULDER | STEAMBOAT SPRINGS
970-300-3338 x710
www.anthemstructural.com

Steamboat Springs office now open!

---

**From:** Etienne Miller <etienne@esapc.com>
**Sent:** Wednesday, July 17, 2019 5:15 PM
**To:** rnorton@co.routt.co.us
**Cc:** Lee W. Fischer <lee@esapc.com>; Charlie Roos <croos@anthemstructural.com>
**Subject:** 17022 - Bear Claw II - Inspection Checklist

Ron,

Kenny Hartter with the MCP Group who is working on the Bear Claw II project has forwarded me this checklist (attached) from Routt County and has asked that I look into it. I have looked through both the architectural and structural drawings and have not been able the text that you reference within your comment, "Plans call for screw attachment to blocking which is not in place. Consult with Architect as to this condition."

Can you please point out where you see this so that I can review this and see what needs to be done.

Please feel free to call me if necessary.

Thank you,

***ETIENNE MILLER***
ESA ***ARCHITECTURE . PLANNING***
***1919 7TH STREET, BOULDER CO 80302***
***303.442.5458*** ***www.esapc.com***