NORTHWEST COLORADO CONSULTANTS
DRILLED PIER OBSERVATION DATA SHEET

Project: Bear Claw Duplex **Project No.:** 24-13444 **Date:** 8/5/25

Report No.: 3-P

Pier No	Pier Dia. (in.)	Depth in Overburden (ft.)	Depth in Bedrock (ft.)	Total Length Drilled (ft.)	Top of Pier Concrete Relative to Excavation Grade (A.E.G)	Condition of Walls	Depth of Water in Hole	Supporting Stratum
20	16”	10 ft	10 ft	20 ft	0	Rough	0	Bedrock
21	16”	13 ft	7 ft	20 ft	0	Rough	0	Bedrock
22	16”	9 ft	8 ft	17 ft	3 ft	Rough	0	Bedrock
23	16”	11 ft	9 ft	20 ft	0	Rough	0	Bedrock
24	16”	9 ft	8 ft	17 ft	3 ft	Rough	0	Bedrock
25	16”	11 ft	9 ft	20 ft	0	Rough	0	Bedrock
26	16”	6 ft	11 ft	17 ft	3 ft	Rough	0	Bedrock
27	16”	9 ft	11 ft	20 ft	0	Rough	0	Bedrock
28	16”	9 ft	11 ft	20 ft	0	Rough	0	Bedrock
29	16”	10 ft	10 ft	20 ft	0	Rough	0	Bedrock
30	16”	11 ft	9 ft	20 ft	0	Rough	0	Bedrock
31	16”	14 ft	7 ft	21 ft	1’ Below Existing Grade	Rough	0	Bedrock