NORTHWEST COLORADO CONSULTANTS
DRILLED PIER OBSERVATION DATA SHEET

Project: Bear Claw Duplex **Project No.:** 24-13444 **Date:** 9/11/25

Report No.: 7-P

Pier No	Pier Dia. (in.)	Depth in Overburden (ft.)	Depth in Bedrock (ft.)	Total Length Drilled (ft.)	Top of Pier Concrete Relative to Excavation Grade (A.E.G)	Condition of Walls	Depth of Water in Hole	Supporting Stratum
72	16”	3 ft	17 ft	20 ft	0	Rough	0	Bedrock
73	16”	0 ft	20 ft	20 ft	0	Rough	0	Bedrock
74	16”	1 ft	19 ft	20 ft	0	Rough	0	Bedrock
75	16”	2 ft	18 ft	20 ft	0	Rough	0	Bedrock
76	16”	3 ft	17 ft	20 ft	0	Rough	0	Bedrock
77	16”	3 ft	17 ft	20 ft	0	Rough	0	Bedrock
78	16”	7 ft	13 ft	20 ft	0	Rough	0	Bedrock
79	16”	5 ft	15 ft	20 ft	0	Rough	0	Bedrock
80	16”	5 ft	15 ft	20 ft	0	Rough	0	Bedrock
81	16”	7 ft	13 ft	20 ft	0	Rough	0	Bedrock